

**Town of Bedford**  
**September 29, 2016**  
**Heritage Trail Sub-Committee Minutes**

The Committee met at the Heritage Trail Project Site on September 29, 2016. Present were from Eversource; Kurt Nelson, Maria Letourneau, Natacha Morales. Also present from the Bedford Conservation Commission were Tom Sauser and Michelle Salvatore.

Michelle and Thomas reviewed the project Status with Eversource:

- Granite end post footings have been set
- Concrete Sono Tubes in Center have been set
- 3-Steel I beams have been set

Next Steps for the project include:

- Completion of Bridge Building Anticipated for 10/02/2016 - Eagle Scouts
- Trail Adaption required due to new bridge placement will require additional clearing and cuts anticipated < 3,000 square feet (as required by trails notification). - Eversource
- Placing of approximately 5 yards hard pack to be done by Thomas and helpers.

Anticipate completion of project 10/08/2016

Respectfully submitted,

Michelle Salvatore